

WASTE STREAM**2D123****Miscellaneous Plants Final Decommissioning:
Processing Plants, Tanks, Silos, etc.****SITE**

Sellafield

SITE OWNER

Nuclear Decommissioning Authority

WASTE CUSTODIAN

Sellafield Limited

WASTE TYPE

LLW

WASTE VOLUMES

Reported

Stocks:	At 1.4.2019.....	0 m ³
Future arisings -	1.4.2019 - 31.3.2028.....	0 m ³
	1.4.2028 - 31.3.2029.....	106.0 m ³
	1.4.2029 - 31.3.2030.....	0 m ³
	1.4.2030 - 31.3.2031.....	41.5 m ³
	1.4.2031 - 31.3.2032.....	0 m ³
	1.4.2032 - 31.3.2033.....	33.2 m ³
	1.4.2033 - 31.3.2034.....	58.9 m ³
	1.4.2034 - 31.3.2035.....	0 m ³
	1.4.2035 - 31.3.2036.....	78.9 m ³
	1.4.2036 - 31.3.2037.....	169.0 m ³
	1.4.2037 - 31.3.2038.....	314.2 m ³
	1.4.2038 - 31.3.2039.....	265.1 m ³
	1.4.2039 - 31.3.2040.....	156.7 m ³
	1.4.2040 - 31.3.2041.....	84.5 m ³
	1.4.2041 - 31.3.2042.....	267.2 m ³
	1.4.2042 - 31.3.2043.....	496.9 m ³
	1.4.2043 - 31.3.2044.....	1589.7 m ³
	1.4.2044 - 31.3.2045.....	1590.3 m ³
	1.4.2045 - 31.3.2046.....	372.4 m ³
	1.4.2046 - 31.3.2047.....	3739.7 m ³
	1.4.2047 - 31.3.2048.....	5072.4 m ³
	1.4.2048 - 31.3.2049.....	4879.5 m ³
	1.4.2049 - 31.3.2050.....	792.9 m ³
	1.4.2050 - 31.3.2051.....	663.3 m ³
	1.4.2051 - 31.3.2052.....	0 m ³
	1.4.2052 - 31.3.2053.....	98.5 m ³
	1.4.2053 - 31.3.2054.....	442.3 m ³
	1.4.2054 - 31.3.2055.....	162.3 m ³
	1.4.2055 - 31.3.2056.....	63.8 m ³
	1.4.2056 - 31.3.2057.....	128.7 m ³
	1.4.2057 - 31.3.2058.....	148.8 m ³
	1.4.2058 - 31.3.2059.....	112.5 m ³
	1.4.2059 - 31.3.2060.....	506.7 m ³
	1.4.2060 - 31.3.2061.....	332.2 m ³
	1.4.2061 - 31.3.2063.....	648.0 m ³
	1.4.2063 - 31.3.2064.....	506.7 m ³
	1.4.2064 - 31.3.2065.....	334.1 m ³
	1.4.2065 - 31.3.2066.....	324.0 m ³
	1.4.2066 - 31.3.2067.....	249.2 m ³
	1.4.2067 - 31.3.2068.....	286.0 m ³
	1.4.2068 - 31.3.2070.....	613.9 m ³
	1.4.2070 - 31.3.2071.....	255.3 m ³
	1.4.2071 - 31.3.2072.....	249.2 m ³
	1.4.2072 - 31.3.2074.....	736.6 m ³
	1.4.2074 - 31.3.2075.....	486.5 m ³
	1.4.2075 - 31.3.2077.....	727.6 m ³
	1.4.2077 - 31.3.2078.....	153.6 m ³
	1.4.2078 - 31.3.2080.....	497.7 m ³
	1.4.2080 - 31.3.2082.....	78.0 m ³
	1.4.2082 - 31.3.2083.....	103.9 m ³

WASTE STREAM**2D123****Miscellaneous Plants Final Decommissioning:
Processing Plants, Tanks, Silos, etc.**

1.4.2083 - 31.3.2085.....	613.1 m ³
1.4.2085 - 31.3.2088.....	117.0 m ³
1.4.2088 - 31.3.2089.....	45.6 m ³
1.4.2089 - 31.3.2090.....	39.0 m ³
1.4.2091 - 31.3.2094.....	791.1 m ³
1.4.2094 - 31.3.2096.....	614.5 m ³
1.4.2096 - 31.3.2100.....	156.1 m ³
1.4.2100 - 31.3.2102.....	52.0 m ³
1.4.2102 - 31.3.2103.....	195.2 m ³
1.4.2103 - 31.3.2104.....	169.2 m ³
1.4.2104 - 31.3.2106.....	204.1 m ³
1.4.2106 - 31.3.2107.....	167.0 m ³
1.4.2107 - 31.3.2108.....	225.3 m ³
1.4.2108 - 31.3.2109.....	234.7 m ³
1.4.2109 - 31.3.2110.....	169.8 m ³
1.4.2110 - 31.3.2113.....	298.6 m ³
1.4.2113 - 31.3.2114.....	9.4 m ³
1.4.2114 - 31.3.2115.....	166.9 m ³
1.4.2115 - 31.3.2116.....	258.1 m ³
1.4.2116 - 31.3.2118.....	306.7 m ³
1.4.2118 - 31.3.2119.....	277.6 m ³
1.4.2119 - 31.3.2120.....	478.9 m ³
1.4.2120 - 31.3.2122.....	210.9 m ³

Total future arisings: 34819.4 m³Total waste volume: 34819.4 m³

Comment on volumes: Arisings are in line with current decommissioning programmes and strategy. Waste within this waste stream is generated from a number of decommissioning projects which will commence at a future date. As a result of this, minimal characterisation of waste volumes and fingerprints has been carried out and hence there is a large uncertainty in the potential arisings. Preliminary assessments indicate that the volumes may vary from -50% to +300% for LLW.

Uncertainty factors on volumes: Stock (upper): x Arisings (upper) x 4.0
 Stock (lower): x Arisings (lower) x 0.5

WASTE SOURCE Demolition of reprocessing and associated plants, waste storage and treatment plants and site services facilities.

PHYSICAL CHARACTERISTICS

General description: Building structural materials and miscellaneous soft waste ie. rubber/PVC/paper. Most items size reduced in-situ. Some large items may be present.

Physical components (%vol): Concrete, bricks and blockwork (72%), reinforcement steelwork (14%), structural steelwork (11%), cladding and insulation (1%), roofing (1%), miscellaneous building materials (0.5%), soft waste (1%).

Sealed sources: The waste does not contain sealed sources.

Bulk density (t/m³): ~1

Comment on density: Density stated is average for LLW final decommissioning.

CHEMICAL COMPOSITION

General description and components (%wt): Concrete, bricks and blockwork (72%), mild steel (26%), fibreglass (0.5%), wood (0.1%), glass (0.05%), plastic (1%), rubber (0.2%), cellulose (0.1%), others (0.05%). Percentages are by volume.

Chemical state: Neutral

Chemical form of radionuclides: H-3: The chemical form of tritium has not been determined.
 C-14: The chemical form of carbon-14 has not been determined.
 Cl-36: Chlorine-36 is not expected to be present in significant quantity.
 Se-79: Selenium is not expected to be present in significant quantity.
 Tc-99: The chemical form of technetium has not been determined.
 I-129: the chemical form of iodine has not been determined.
 Ra: Radium is not expected to be present in significant quantity.
 Th: Thorium is not expected to be present in significant quantity.
 U: The chemical form of uranium has not been determined.

WASTE STREAM**2D123****Miscellaneous Plants Final Decommissioning:
Processing Plants, Tanks, Silos, etc.**

Np: The chemical form of neptunium has not been determined.

Pu: The chemical form of plutonium has not been determined.

Metals and alloys (%wt):

Some sheet metal present (~30%), bulk metal (70%).

Stainless steel..... TR

The most commonly used stainless steel is 304L.

Other ferrous metals..... 26.0

Iron.....

Aluminium..... TR

Beryllium..... 0

Cobalt..... 0

Copper..... TR

Lead..... TR

Magneox/Magnesium..... 0

Nickel..... 0

Titanium.....

Uranium..... 0

Zinc..... 0

Zircaloy/Zirconium..... 0

Other metals..... 0

Organics (%wt):

The waste contains PVC and other plastics, small amounts of rubber and cellulose.

Percentages are by volume. PVC oversuits, Windscale suits, waste bags, rubber gloves.

Total cellulosics..... 0.20

Paper, cotton..... 0.10

Wood..... 0.10

Halogenated plastics 0.75

Total non-halogenated plastics..... 0.25

Condensation polymers..... P

Others..... P

Organic ion exchange materials.... 0

Total rubber..... 0.20

Halogenated rubber P

Non-halogenated rubber..... P

Hydrocarbons.....

Oil or grease

Fuel.....

Asphalt/Tarmac (cont.coal tar)...

Asphalt/Tarmac (no coal tar)....

Bitumen.....

Others.....

Other organics..... 0.05

Other materials (%wt):

-

WASTE STREAM

**2D123 Miscellaneous Plants Final Decommissioning:
Processing Plants, Tanks, Silos, etc.**

Inorganic ion exchange materials. 0
 Inorganic sludges and flocs..... 0
 Soil..... 0
 Brick/Stone/Rubble..... P
 Cementitious material..... <72.0
 Sand..... 0
 Glass/Ceramics..... ~0.55
 Graphite..... 0
 Desiccants/Catalysts..... 0
 Asbestos..... 0
 Non/low friable.....
 Moderately friable.....
 Highly friable.....
 Free aqueous liquids..... 0
 Free non-aqueous liquids..... 0
 Powder/Ash..... 0

Asbestos is not expected to be present in this waste stream.

Inorganic anions (%wt):

Inorganic anions are not expected to be present.
 Fluoride..... 0
 Chloride..... 0
 Iodide..... 0
 Cyanide..... 0
 Carbonate..... 0
 Nitrate..... 0
 Nitrite..... 0
 Phosphate..... 0
 Sulphate..... 0
 Sulphide..... 0

Materials of interest for waste acceptance criteria:

Putrescible waste is organic matter.
 Combustible metals..... 0
 Low flash point liquids..... 0
 Explosive materials..... 0
 Phosphorus..... 0
 Hydrides..... 0
 Biological etc. materials..... 0
 Biodegradable materials..... TR
 Putrescible wastes..... TR
 Non-putrescible wastes..... 0
 Corrosive materials..... 0
 Pyrophoric materials..... 0
 Generating toxic gases..... 0
 Reacting with water..... 0

Trace.

WASTE STREAM**2D123****Miscellaneous Plants Final Decommissioning:
Processing Plants, Tanks, Silos, etc.**

	Active particles.....	0
	Soluble solids as bulk chemical compounds.....	0
Hazardous substances / non hazardous pollutants:	Lead is present in trace quantities.	
	Acrylamide.....	
	Benzene.....	
	Chlorinated solvents.....	
	Formaldehyde.....	
	Organometallics.....	
	Phenol.....	
	Styrene.....	
	Tri-butyl phosphate.....	
	Other organophosphates.....	
	Vinyl chloride.....	
	Arsenic.....	
	Barium.....	
	Boron.....	
	Cadmium.....	
	Caesium.....	
	Selenium.....	
	Chromium.....	
	Molybdenum.....	
	Thallium.....	
	Tin.....	
	Vanadium.....	
	Mercury compounds.....	
	Others.....	
	Electronic Electrical Equipment (EEE)	
	EEE Type 1.....	
	EEE Type 2.....	
	EEE Type 3.....	
	EEE Type 4.....	
	EEE Type 5.....	
Complexing agents (%wt):	No	
	EDTA.....	
	DPTA.....	
	NTA.....	
	Polycarboxylic acids.....	
	Other organic complexants.....	
	Total complexing agents.....	

TREATMENT, PACKAGING AND DISPOSALPlanned on-site / off-site
treatment(s):

Treatment	On-site / Off site	Stream volume %
Low force compaction	Off-site	22.0
Supercompaction (HFC)		
Incineration		
Solidification		
Decontamination		
Metal treatment		
Size reduction		
Decay storage		
Recycling / reuse		
Other / various		
None	78.0	

Comment on planned
treatments:

Although there are no firm plans in place, based on current experience we have assumed the treatment methods set out in the table for the purposes of the 2019 UK Inventory.

Disposal Routes:

Disposal Route	Stream volume %
Expected to be consigned to the LLW Repository	20.0
Expected to be consigned to a Landfill Facility	58.0
Expected to be consigned to an On-Site Disposal Facility	22.0
Expected to be consigned to an Incineration Facility	
Expected to be consigned to a Metal Treatment Facility	
Expected to be consigned as Out of Scope	
Expected to be recycled / reused	
Disposal route not known	

Upcoming (2019/20-2021/22) Waste Routing (if expected to change from above):

Disposal Route	Stream volume %		
	2019/20	2020/21	2021/22
Expected to be consigned to the LLW Repository			
Expected to be consigned to a Landfill Facility			
Expected to be consigned to an On-Site Disposal Facility			
Expected to be consigned to an Incineration Facility			
Expected to be consigned to a Metal Treatment Facility			
Expected to be consigned as Out of Scope			
Expected to be recycled / reused			
Disposal route not known			

Waste Packaging for Disposal:

Container	Stream volume %	Waste loading m ³	Number of packages
1/3 Height IP-1 ISO	20.0	12.82	544
2/3 Height IP-2 ISO			
1/2 Height WAMAC IP-2 ISO			
1/2 Height IP-2 Disposal/Re-usable ISO			
2m box (no shielding)			
4m box (no shielding)			
Other			

Other information: -

Waste Planned for Disposal at the LLW Repository:

Container voidage: -

WASTE STREAM**2D123****Miscellaneous Plants Final Decommissioning:
Processing Plants, Tanks, Silos, etc.**Waste Characterisation
Form (WCH):The waste meets the LLWR's Waste Acceptance Criteria (WAC).
The waste does not have a current WCH.This waste stream covers future decommissioning projects. Waste from future
projects will require WCHs prior to acceptance for disposal.Waste consigned for
disposal to LLWR in
year of generation:

Yes.

Potential for the waste
to contain discrete
items:

No

Non-Containerised Waste for In-Vault Grouting: (Not applicable to this waste stream)

Stream volume (%):

-

Waste stream variation:

-

Bounding cuboidal volume:

Inaccessible voidage:

-

Other information:

-

RADIOACTIVITY

Source:

The main sources of activity are actinides and fission products.

Uncertainty:

Waste within this waste stream is generated from a number of decommissioning projects
which will commence at a future date. The uncertainties quoted for each nuclide represent
both the uncertainty in quantification without detailed sampling and the likely variation of
nuclide in different building consigned wastes under this waste stream. It is exceptionally
unlikely that all the waste included in this waste stream will have the same variation in
nuclide fingerprint. Also activity levels will depend on degree of decontamination achieved.Definition of total alpha
and total beta/gamma:Where totals are shown on the table of radionuclide activities they are the sums of the
listed alpha or beta/gamma emitting radionuclides plus 'other alpha' or 'other beta/gamma'.Measurement of
radioactivities:

-

Other information:

Other alpha not specified. Other beta/gamma includes Zr95 1.16E-9 TBq/m³, Nb95 1.9E-9
TBq/m³ and Ru103 1.51E-10 TBq/m³. Nuclides making up remaining "other beta/gamma"
not specified.

WASTE STREAM

2D123

**Miscellaneous Plants Final Decommissioning:
Processing Plants, Tanks, Silos, etc.**

Nuclide	Mean radioactivity, TBq/m ³				Nuclide	Mean radioactivity, TBq/m ³			
	Waste at 1.4.2019	Bands and Code	Future arisings	Bands and Code		Waste at 1.4.2019	Bands and Code	Future arisings	Bands and Code
H 3			8.32E-10	CC 2	Gd 153				
Be 10				8	Ho 163				
C 14			3.00E-09	CC 2	Ho 166m				
Na 22					Tm 170				
Al 26					Tm 171				
Cl 36				8	Lu 174				
Ar 39					Lu 176				
Ar 42					Hf 178n				
K 40					Hf 182				
Ca 41				8	Pt 193				
Mn 53					Tl 204				
Mn 54			7.19E-13	CC 2	Pb 205				
Fe 55			1.12E-10	CC 2	Pb 210				8
Co 60			1.90E-09	CC 2	Bi 208				
Ni 59				8	Bi 210m				
Ni 63			7.08E-10	CC 2	Po 210				8
Zn 65			7.19E-13	CC 2	Ra 223				
Se 79				8	Ra 225				
Kr 81					Ra 226				8
Kr 85					Ra 228				
Rb 87					Ac 227				
Sr 90			4.72E-07	CC 2	Th 227				
Zr 93			1.25E-12	CC 2	Th 228				
Nb 91					Th 229				8
Nb 92					Th 230				8
Nb 93m				8	Th 232				8
Nb 94				8	Th 234				
Mo 93				8	Pa 231				8
Tc 97					Pa 233				
Tc 99			1.39E-09	CC 2	U 232				
Ru 106			7.93E-09	CC 2	U 233				8
Pd 107				8	U 234		7.09E-10	CC 2	
Ag 108m				8	U 235		2.46E-11	CC 2	
Ag 110m					U 236				8
Cd 109					U 238		9.82E-10	CC 2	
Cd 113m					Np 237		5.15E-10	CC 2	
Sn 119m					Pu 236				
Sn 121m				8	Pu 238		5.96E-09	CC 2	
Sn 123					Pu 239		9.24E-08	CC 2	
Sn 126				8	Pu 240		1.56E-08	CC 2	
Sb 125					Pu 241		1.71E-07	CC 2	
Sb 126					Pu 242		1.96E-15	CC 2	
Te 125m					Am 241		7.87E-09	CC 2	
Te 127m					Am 242m				8
I 129			1.58E-12	CC 2	Am 243				8
Cs 134			1.56E-08	CC 2	Cm 242		1.53E-12	CC 2	
Cs 135				8	Cm 243		1.71E-11	CC 2	
Cs 137			2.61E-06	CC 2	Cm 244		1.03E-09	CC 2	
Ba 133					Cm 245				8
La 137					Cm 246				8
La 138					Cm 248				
Ce 144			5.85E-09	CC 2	Cf 249				
Pm 145					Cf 250				
Pm 147			9.86E-11	CC 2	Cf 251				
Sm 147					Cf 252				
Sm 151			3.97E-10	CC 2	Other a		6.69E-11	CC 2	
Eu 152			3.13E-12	CC 2	Other b/g		4.46E-09	CC 2	
Eu 154			4.86E-10	CC 2	Total a	0	1.25E-07	CC 2	
Eu 155			7.95E-11	CC 2	Total b/g	0	3.30E-06	CC 2	

Bands (Upper and Lower)

- A a factor of 1.5
- B a factor of 3
- C a factor of 10
- D a factor of 100
- E a factor of 1000

Note: Bands quantify uncertainty in mean radioactivity.

Code

- 1 Measured activity
- 2 Derived activity (best estimate)
- 3 Derived activity (upper limit)
- 4 Not present
- 5 Present but not significant
- 6 Likely to be present but not assessed
- 7 Present in significant quantities but not determined
- 8 Not expected to be present in significant quantity