

WASTE STREAM	4B318	Stage 3 Decommissioning: Concrete (Reactor and Non-Reactor) LLW
---------------------	--------------	--

SITE Hunterston B

SITE OWNER EDFE NGL

WASTE CUSTODIAN EDFE NGL

WASTE TYPE LLW

Is the waste subject to Scottish Policy: No

WASTE VOLUMES

		Reported
Stocks:	At 1.4.2022.....	0 m ³
Future arisings -	1.4.2022 - 31.3.2109.....	0 m ³
	1.4.2109 - 31.3.2110.....	37.5 m ³
	1.4.2110 - 31.3.2111.....	363.9 m ³
	1.4.2111 - 31.3.2112.....	363.0 m ³
	1.4.2112 - 31.3.2113.....	184.8 m ³
	1.4.2113 - 31.3.2114.....	0 m ³
	1.4.2114 - 31.3.2115.....	0.7 m ³
	1.4.2115 - 31.3.2116.....	70.0 m ³
Total future arisings:		1020.0 m ³
Total waste volume:		1020.0 m ³

Comment on volumes: Waste volumes will be variable depending on station operating conditions. Volumes based on Back to Bio Shield strategy. Work is ongoing looking at optimising the strategy which could lead to a change in volume and timings of arisings across Final Site Clearance wastes (300s) and Pre C&M wastes (100s), in future submissions.

Uncertainty factors on volumes: Stock (upper): x Arisings (upper) x 1.5
 Stock (lower): x Arisings (lower) x 0.5

WASTE SOURCE Concrete wastes from dismantling of reactors and associated plant.

PHYSICAL CHARACTERISTICS

General description: A wide variety of concrete and reinforced concrete items. (Reinforcing steel is described in waste stream 4B315). Waste can be packaged in standard NDA packages.

Physical components (%vol): Concrete and reinforced concrete.

Sealed sources: The waste does not contain sealed sources.

Bulk density (t/m³): ~1.375

Comment on density: Assumes all concrete arises in rubble form.

CHEMICAL COMPOSITION

General description and components (%wt): Concrete and reinforced concrete (100%). (Reinforcing steel is described in waste stream 4B315). Some of the concrete may include iron shot.

Chemical state: -

Chemical form of radionuclides: H-3: Tritium content is Insignificant
 C-14: There may be some surface contamination as graphite.
 Cl-36: The chlorine content is Insignificant
 Se-79: Selenium content not expected to be significant
 Tc-99: Technicium content not expected to be significant
 I-129: Iodine content not expected to be significant
 Ra: Radium content not expected to be significant
 Th: Thorium content not expected to be significant
 U: Uranium content not expected to be significant
 Np: The neptunium content not expected to be significant
 Pu: The plutonium content not expected to be significant

Metals and alloys (%wt): -

WASTE STREAM	4B318	Stage 3 Decommissioning: Concrete (Reactor and Non-Reactor) LLW
---------------------	--------------	--

	(%wt)	Type(s) / Grade(s) with proportions	% of total C14 activity
Stainless steel.....	0		
Other ferrous metals.....	NE	Reinforcing bar or iron shot may be present.	
Iron.....	0		
Aluminium.....	0		
Beryllium.....	0		
Cobalt.....	0		
Copper.....	0		
Lead.....	0		
Magnox/Magnesium.....	0		
Nickel.....	0		
Titanium.....	0		
Uranium.....	0		
Zinc.....	0		
Zircaloy/Zirconium.....	0		
Other metals.....	0		
Organics (%wt):	None expected.		
	(%wt)	Type(s) and comment	% of total C14 activity
Total cellulose.....	0		
Paper, cotton.....	0		
Wood.....	0		
Halogenated plastics	0		
Total non-halogenated plastics.....	0		
Condensation polymers.....	0		
Others.....	0		
Organic ion exchange materials....	0		
Total rubber.....	0		
Halogenated rubber	0		
Non-halogenated rubber.....	0		
Hydrocarbons.....	0		
Oil or grease			
Fuel.....			
Asphalt/Tarmac (cont.coal tar)...			
Asphalt/Tarmac (no coal tar)....			
Bitumen.....			
Others.....			
Other organics.....	0		
Other materials (%wt):	-		

WASTE STREAM

4B318

Stage 3 Decommissioning: Concrete (Reactor and Non-Reactor) LLW

	(%wt)	Type(s) and comment	% of total C14 activity
Inorganic ion exchange materials..	0		
Inorganic sludges and flocs.....	0		
Soil.....	0		
Brick/Stone/Rubble.....	0		
Cementitious material.....	100.0		100.0
Sand.....	0		
Glass/Ceramics.....	0		
Graphite.....	0		
Desiccants/Catalysts.....	0		
Asbestos.....	0		
Non/low friable.....			
Moderately friable.....			
Highly friable.....			
Free aqueous liquids.....	0		
Free non-aqueous liquids.....	0		
Powder/Ash.....	0		

Inorganic anions (%wt): Carbonates will be present.

	(%wt)	Type(s) and comment
Fluoride.....	NE	
Chloride.....	NE	
Iodide.....	NE	
Cyanide.....	NE	
Carbonate.....	NE	
Nitrate.....	NE	
Nitrite.....	NE	
Phosphate.....	NE	
Sulphate.....	NE	
Sulphide.....	NE	

Materials of interest for waste acceptance criteria: No materials likely to pose a fire or other non-radiological hazard have been identified.

	(%wt)	Type(s) and comment
Combustible metals.....	0	
Low flash point liquids.....	0	
Explosive materials.....	0	
Phosphorus.....	0	
Hydrides.....	0	
Biological etc. materials.....	0	
Biodegradable materials.....	0	
Putrescible wastes.....	0	
Non-putrescible wastes.....	0	

WASTE STREAM	4B318	Stage 3 Decommissioning: Concrete (Reactor and Non-Reactor) LLW
---------------------	--------------	--

Corrosive materials.....	0	
Pyrophoric materials.....	0	
Generating toxic gases.....	0	
Reacting with water.....	0	
Higher activity particles.....	0	Not expected.
Soluble solids as bulk chemical compounds.....	0	

Hazardous substances / non hazardous pollutants: -

	(%wt)	Type(s) and comment
Acrylamide.....	NE	
Benzene.....	NE	
Chlorinated solvents.....	NE	
Formaldehyde.....	NE	
Organometallics.....	NE	
Phenol.....	NE	
Styrene.....	NE	
Tri-butyl phosphate.....	NE	
Other organophosphates.....	NE	
Vinyl chloride.....	NE	
Arsenic.....	NE	
Barium.....	NE	
Boron.....	NE	
Boron (in Boral).....	NE	
Boron (non-Boral).....	NE	
Cadmium.....	NE	
Caesium.....	NE	
Selenium.....	NE	
Chromium.....	NE	
Molybdenum.....	NE	
Thallium.....	NE	
Tin.....	NE	
Vanadium.....	NE	
Mercury compounds.....	NE	
Others.....	NE	
Electronic Electrical Equipment (EEE)		
EEE Type 1.....	0	
EEE Type 2.....	0	
EEE Type 3.....	0	
EEE Type 4.....	0	
EEE Type 5.....	0	

WASTE STREAM 4B318 Stage 3 Decommissioning: Concrete (Reactor and Non-Reactor) LLW

Complexing agents (%wt): Not yet determined

	(%wt)	Type(s) and comment
EDTA.....	NE	
DPTA.....	NE	
NTA.....	NE	
Polycarboxylic acids.....	NE	
Other organic complexants.....	NE	None expected.
Total complexing agents.....	NE	

Potential for the waste to contain discrete items: Not yet determined.

TREATMENT, PACKAGING AND DISPOSAL

Planned on-site / off-site treatment(s):

Treatment	On-site / Off site	Stream volume %
Low force compaction Supercompaction (HFC) Incineration Solidification Decontamination Metal treatment Size reduction Decay storage Recycling / reuse Other / various None	On-site	100.0
	On-site	NE

Comment on planned treatments:

It is likely that in line with the waste hierarchy, wastes will be treated preferentially by segregation, decontamination etc, optimal packaging in disposal containers or immobilisation by encapsulation where necessary, prior to ultimate disposal. At present, insufficient information is available to determine the disposal route.

Disposal Routes:

Disposal Route	Stream volume %	Disposal density t/m3
Expected to be consigned to the LLW Repository Expected to be consigned to a Landfill Facility Expected to be consigned to an On-Site Disposal Facility Expected to be consigned to an Incineration Facility Expected to be consigned to a Metal Treatment Facility Expected to be consigned as Out of Scope Expected to be recycled / reused Disposal route not known	100.0	~1.4

Classification codes for waste expected to be consigned to a landfill facility: -

Upcoming (2022/23-2024/25) Waste Routing (if expected to change from above):

Disposal Route	Stream volume %		
	2022/23	2023/24	2024/25
Expected to be consigned to the LLW Repository Expected to be consigned to a Landfill Facility Expected to be consigned to an On-Site Disposal Facility Expected to be consigned to an Incineration Facility Expected to be consigned to a Metal Treatment Facility Expected to be consigned as Out of Scope Expected to be recycled / reused Disposal route not known			

WASTE STREAM**4B318****Stage 3 Decommissioning: Concrete (Reactor and Non-Reactor) LLW****Opportunities for alternative disposal routing:** -

Baseline Management Route	Opportunity Management Route	Stream volume (%)	Estimated Date that Opportunity will be realised	Opportunity Confidence	Comment
-	-	-	-	-	-

Waste Packaging for Disposal: (Not applicable to this waste stream)

Container	Stream volume %	Waste loading m ³	Number of packages
1/3 Height IP-1 ISO			
2/3 Height IP-2 ISO			
1/2 Height WAMAC IP-2 ISO			
1/2 Height IP-2 Disposal/Re-usable ISO			
2m box (no shielding)			
4m box (no shielding)			
Other			

Other information: -

Waste Planned for Disposal at the LLW Repository: (Not applicable to this waste stream)

Container voidage: -

Waste Characterisation Form (WCH): -

Waste consigned for disposal to LLWR in year of generation: -

Non-Containerised Waste for In-Vault Grouting: (Not applicable to this waste stream)

Stream volume (%): -

Waste stream variation: -

Bounding cuboidal volume:

Inaccessible voidage: -

Other information: -

RADIOACTIVITY

Source: Activation of the concrete and impurities.

Uncertainty: The values quoted were derived by calculation from available material specifications and are indicative of the activities that are expected. A majority of uncertainty is in the impurity levels.

Definition of total alpha and total beta/gamma: Where totals are shown on the table of radionuclide activities they are the sums of the listed alpha or beta/gamma emitting radionuclides plus 'other alpha' or 'other beta/gamma'.

Measurement of radioactivities: Activation/decay calculations based on neutron flux and operating history.

Other information: There may be some contamination by Cs137. The activities quoted are for the time at which this waste will arise (i.e. ~85 years after end of generation).

WASTE STREAM 4B318 Stage 3 Decommissioning: Concrete (Reactor and Non-Reactor) LLW

Nuclide	Mean radioactivity, TBq/m ³				Nuclide	Mean radioactivity, TBq/m ³			
	Waste at 1.4.2022	Bands and Code	Future arisings	Bands and Code		Waste at 1.4.2022	Bands and Code	Future arisings	Bands and Code
H 3			9.8E-04	CC 2	Gd 153				
Be 10				8	Ho 163				
C 14			1.81E-07	CC 2	Ho 166m		2.53E-07	CC 2	
Na 22				4	Tm 170				
Al 26				4	Tm 171				
Cl 36			1.43E-06	CC 2	Lu 174				
Ar 39					Lu 176				
Ar 42					Hf 178n				
K 40					Hf 182				
Ca 41			5.49E-04	CC 2	Pt 193				
Mn 53					Tl 204				
Mn 54				8	Pb 205				
Fe 55			1.05E-11	CC 2	Pb 210				8
Co 60			7.58E-08	CC 2	Bi 208				
Ni 59			3.75E-07	CC 2	Bi 210m				
Ni 63			2.22E-05	CC 2	Po 210				8
Zn 65				8	Ra 223				
Se 79				8	Ra 225				
Kr 81					Ra 226				8
Kr 85					Ra 228				
Rb 87					Ac 227				
Sr 90				8	Th 227				
Zr 93				8	Th 228				
Nb 91					Th 229				8
Nb 92					Th 230				8
Nb 93m			4.07E-08	CC 2	Th 232				8
Nb 94			5.37E-08	CC 2	Th 234				
Mo 93				8	Pa 231				8
Tc 97					Pa 233				
Tc 99				8	U 232				
Ru 106				8	U 233				8
Pd 107				8	U 234				8
Ag 108m			1.88E-07	CC 2	U 235				8
Ag 110m					U 236				8
Cd 109					U 238				8
Cd 113m					Np 237				8
Sn 119m					Pu 236				
Sn 121m			8.94E-10	CC 2	Pu 238				8
Sn 123					Pu 239				8
Sn 126				8	Pu 240				8
Sb 125					Pu 241				8
Sb 126					Pu 242				8
Te 125m					Am 241				8
Te 127m					Am 242m				8
I 129				8	Am 243				8
Cs 134			3.4E-16	CC 2	Cm 242				8
Cs 135				8	Cm 243				8
Cs 137				8	Cm 244				8
Ba 133			3.97E-08	CC 2	Cm 245				8
La 137					Cm 246				8
La 138					Cm 248				
Ce 144				8	Cf 249				
Pm 145			1.06E-07	CC 2	Cf 250				
Pm 147				8	Cf 251				
Sm 147					Cf 252				
Sm 151			7.5E-05	CC 2	Other a				8
Eu 152			2.18E-04	CC 2	Other b/g				8
Eu 154			8.51E-07	CC 2	Total a	0	<1E-09		8
Eu 155			1.1E-09	CC 2	Total b/g	0	1.85E-03	CC 2	

Bands (Upper and Lower)

- A a factor of 1.5
- B a factor of 3
- C a factor of 10
- D a factor of 100
- E a factor of 1000

Note: Bands quantify uncertainty in mean radioactivity.

Code

- 1 Measured activity
- 2 Derived activity (best estimate)
- 3 Derived activity (upper limit)
- 4 Not present
- 5 Present but not significant
- 6 Likely to be present but not assessed
- 7 Present in significant quantities but not determined
- 8 Not expected to be present in significant quantity